

October 2016 - PRELIMINARY

Riser Replacement Calendar - '01 Mst Baths/'02 Baths 3rd to 29th Floors

Sunday Monday Tuesday Wednesday Thursday Friday Saturday

Demo - Anticipated start date - demolition and preparations

Plumb - riser and branchline replacements

Ins - insulation and fire-stopping

Recon - major reconstruction

Punchlist - miscellaneous items

Calendar identifies dates we expect to begin work, and indicates what types of work we anticipate being started or in progress.

							1
2	Demo 3-5	Daily Water Shut Offs Begin Demo 6-8 Plumb 3-4	Demo 9-11 Plumb 5-6	Demo 12-15 Plumb 7-8 Ins 3-5	Demo 16-18 Plumb 9-10 Ins 6-8		8
9	Demo 19-21 Plumb 11-12 Recon 3-6 <i>Board Meeting 7:30</i>	Demo 22-24 Plumb 14-15 Recon 3-6	Demo 25-27 Plumb 16-17 Ins 9-11 Recon 3-6	Demo 28-29 Plumb 18-19 Ins 12-15 Recon 3-6	Plumb 20-21 Ins 17-19 Recon 5-8 Wtr Shut Offs End		15
16	Plumb 22-23 Recon 5-8	Plumb 24-25 Recon 7-10	Plumb 26-27 Ins 20-22 Recon 7-10	Plumb 28-29 Ins 23-25 Recon 9-12	Ins 26-29 Recon 9-12		22
23	Recon 11-15 <i>Board Meeting 7:30</i>	Recon 11-15	Recon 14-17	Recon 14-17	Recon 16-19		29
30	Recon 16-19						

November 2016 - PRELIMINARY

Riser Replacement Calendar - '01 Mst Baths/'02 Baths 3rd to 29th Floors

Sunday Monday Tuesday Wednesday Thursday Friday Saturday

Calendar identifies dates we expect to begin work, and indicates what types of work we anticipate being started or in progress.

		Recon 18-21	Recon 18-21	Recon 20-23	Recon 20-23	
6	Recon 22-25	Recon 22-25	Recon 24-27	Recon 24-27	Recon 26-29	
13	Recon 26-29 <i>Board Meeting 7:30</i>	Recon 28-29	Recon 28-29	Punchlist	Punchlist	
20	Punchlist	Punchlist	Punchlist	Thanksgiving		
27	Punchlist <i>Board Meeting 7:30</i>	Punchlist	Punchlist	Demo - demolition and preparation Plumb - riser and branchline replacements Ins - insulation and fire-stopping Recon - major reconstruction expected Punchlist - miscellaneous items		