

July 2016

Riser Replacement Calendar - '01 Bathrooms/'03 Kitchens Floors 3-29

Sunday Monday Tuesday Wednesday Thursday Friday Saturday

Demo - demolition and preparation
 Plumb - riser and branchline replacements
 Ins - insulation and fire-stopping
 Recon - major reconstruction
 Punchlist - miscellaneous items

					1	2 Office Closed
3	4 Independence Day	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20 Hallways prep	21 Hallways prep	22 Hallways prep	23 Office Closed
24	25 Demo 3-4	26 Demo 5-6 Plumb 3	27 Demo 7-8 Plumb 4-5	28 Demo 9-10 Plumb 6-7	29 Demo 11-12 Plumb 8-9	30 Office Closed
31						

August 2016

Riser Replacement Calendar - '01 Bathrooms/'03 Kitchens Floors 3-29

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1 Demo 14-15 Plumb 10-11 Ins 3-6	2 Demo 16-17 Plumb 12-14 Ins 7-10 Recon 3-4	3 Demo 18-19 Plumb 15-16 Ins 11-15 Recon 3-6	4 Demo 20-21 Plumb 17-18 Recon 3-6	5 Demo 22-23 Plumb 19-20 Recon 3-6	6
7	8 Demo 24-25 Plumb 21-22 Recon 3-6	9 Demo 26-27 Plumb 23-24 Recon 5-8	10 Demo 28-29 Plumb 25-26 Ins 16-19 Recon 7-10	11 Plumb 27-28 Ins 20-23 Recon 7-11	12 Plumb 29 Ins 24-27 Recon 7-11	13
14	15 Ins 28-29 Recon 7-11	16 Recon 9-14	17 Recon 12-17	18 Recon 12-17	19 Recon 12-17	20
21	22 Recon 15-19	23 Recon 18-21	24 Recon 18-21	25 Recon 18-21	26 Recon 20-23	27
28	29 Recon 20-23	30 Recon 22-25	31 Recon 22-25	Demo - demolition and preparation Plumb - riser and branchline replacements Ins - insulation and fire-stopping Recon - major reconstruction Punchlist - miscellaneous items		

September 2016

Riser Replacement Calendar - '01 Bathrooms/'03 Kitchens Floors 3-29

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1 Recon 24-27	2 Recon 24-27	3 Office Closed
4	5 Labor Day	6 Recon 26-29	7 Recon 26-29	8 Recon 28-29	9 Recon 28-29	10
11	12 Punchlist	13 Punchlist	14 Punchlist	15 Punchlist	16 Punchlist	17
18	19 Punchlist	20 Punchlist	21 Punchlist	22 Punchlist	23 Punchlist	24
25	26 Punchlist	27 Punchlist	28 Punchlist	29 Punchlist	30 Punchlist	After September, Punchlist As Needed.