

March 2017

Riser Replacement Calendar - '02 Kitchens/'04 Baths Floors 29-55

Sunday

Monday

Tuesday

Wednesday

Thursday

Friday

Saturday

Demo - demolition and preparation

Plumb - riser and branchline replacements

Ins - insulation and fire-stopping

Recon - major reconstruction

Punchlist - miscellaneous items

			1	2	3	4
				Riser Town Hall 7pm		
5	6	7	8	9	10	11
12	13	14	15	16	17	18
Board Meeting 7:30pm				14/15 Riser Inspections	14/15 Riser Inspections	
19	20	21	22	23	24	25
26	27	28	29	30	31	
	Demo 55-54	Demo 53-52 Plumb Prep and 55	Demo 51-50 Plumb 55-54	Demo 49-48 Plumb 53-52	Demo 47-46 Plumb 51-50	

April 2017

Riser Replacement Calendar - '02 Kitchens/'04 Baths Floors 29-55

Sunday

Monday

Tuesday

Wednesday

Thursday

Friday

Saturday

Demo - demolition and preparation

Plumb - riser and branchline replacements

Ins - insulation and fire-stopping

Recon - major reconstruction

Punchlist - miscellaneous items

						1
2	3 Demo 45-44 Plumb 49-48 Ins 55-54	4 Demo 43-42 Plumb 47-46 Ins 53-52 Recon 55-54	5 Demo 41-40 Plumb 45-44 Ins 51-50 Recon 55-52	6 Demo 39-38 Plumb 43-42 Ins 49-48 Recon 55-50	7 Demo 37-36 Plumb 41-40 Ins 47-46 Recon 55-50	8
9	10 Demo 35-34 Plumb 39-38 Ins 45-44 Recon 55-50	11 Demo 33-32 Plumb 37-36 Ins 43-42 Recon 53-48	12 Demo 31-29 Plumb 35-34 Ins 41-40 Recon 51-46	13 Plumb 33-32 Ins 39-38 Recon 49-44	14 Plumb 31-29 Ins 37-36 Recon 49-44	15 Officed Closed
16	17 Ins 35-34 Recon 49-42	18 Ins 33-32 Recon 47-42	19 Ins 31-29 Recon 45-40	20 Recon 43-38	21 Recon 43-38	22
23	24 Recon 41-36	25 Recon 41-36	26 Recon 39-36	27 Recon 37-34	28 Recon 37-34	29
30						

May 2017

Riser Replacement Calendar - '02 Kitchens/'04 Baths Floors 29-55

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1 Recon 35-32 Punchlist	2 Recon 35-30 Punchlist	3 Recon 35-30 Punchlist	4 Recon 33-29 Punchlist	5 Recon 33-29 Punchlist	6
7	8 Recon 30-29 Punchlist	9 Punchlist	10 Punchlist	11 Punchlist	12 Punchlist	13
14	15 Punchlist	16 Punchlist	17 Punchlist	18 Punchlist	19 Punchlist	20
21	22	23	24	25	26	27 Office Closed
28	29 Office Closed	30 14/15 Riser Start	31	Demo - demolition and preparation Plumb - riser and branchline replacements Ins - insulation and fire-stopping Recon - major reconstruction Punchlist - miscellaneous items		