

July 2019

Riser Replacement Calendar - '01 Gst Bath/'03 Kitchens Floors 30 to 55

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1 Hallways prep	2 Hallways prep	3 Hallways prep	4 Independence Day Office Closed	5	6 Office Closed
7	8 Demo 55-54	9 Demo 53-52 Plumb 56-55	10 Demo 51-50 Plumb 55-54	11 Demo 49-48 Plumb 53-52	12 Demo 47-46 Plumb 51-50	13
14	15 Demo 45-44 Plumb 49-48 Ins 55-54	16 Demo 43-42 Plumb 47-46 Ins 53-52	17 Demo 41-40 Plumb 45-44 Ins 51-50	18 Demo 39-38 Plumb 43-42 Ins 49-48	19 Demo 37-36 Plumb 41-40 Ins 47-46	20
21	22 Demo 35-34 Plumb 39-38 Ins 45-44 Recon 55-54	23 Demo 33-32 Plumb 37-36 Ins 43-42 Recon 55-53	24 Demo 31-30 Plumb 35-34 Ins 41-40 Recon 55-52	25 Plumb 33-32 Ins 39-38 Recon 55-51	26 Plumb 31-30 Ins 37-36 Recon 55-50	27
28	29 Ins 35-34 Recon 55-49	30 Ins 33-32 Recon 54-48	31 Ins 31-30 Recon 53-47	Demo - demolition and preparation Plumb - riser and branchline replacements Ins - insulation and fire-stopping Recon - major reconstruction Punchlist - miscellaneous items		

August 2019

Riser Replacement Calendar - '01 Gst Bath/'03 Kitchens Floors 30 to 55

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				Recon 52-46 1	Recon 51-45 2	
	Recon 50-44 Punchlist 5	Recon 49-43 Punchlist 6	Recon 48-42 Punchlist 7	Recon 47-41 Punchlist 8	Recon 46-40 Punchlist 9	
	Recon 45-39 Punchlist 12	Recon 44-38 Punchlist 13	Recon 43-37 Punchlist 14	Recon 42-36 Punchlist 15	Recon 41-35 Punchlist 16	
	Recon 40-34 Punchlist 19	Recon 39-33 Punchlist 20	Recon 38-32 Punchlist 21	Recon 37-31 Punchlist 22	Recon 36-30 Punchlist 23	
	Recon 35-30 Punchlist 26	Recon 34-30 Punchlist 27	Recon 33-30 Punchlist 28	Recon 32-30 Punchlist 26	Recon 31-30 Punchlist 27	