

October 2021

Riser Replacement Calendar - '06 Kitchens Floors 30 - 55

Sunday

Monday

Tuesday

Wednesday

Thursday

Friday

Saturday

Demo - demolition and preparation

Plumb - riser and branchline replacements

Ins - Insulation of pipes

Recon - reconstruction

Punchlist - miscellaneous items

3	4	5	6	7	8	9
10	11 Demo 55-53	12 Demo 52-50 Plumb 55-53	13 Demo 49-47 Plumb 52-50 Ins 55-53	14 Demo 46-44 Plumb 49-47 Ins 52-50	15 Demo 43-41 Plumb 46-44 Ins 49-47	16
17	18 Demo 40-38 Plumb 43-41 Ins 46-44	19 Demo 37-35 Plumb 40-38 Ins 43-41	20 Demo 34-32 Plumb 37-35 Ins 40-38 Recon 55-52	21 Demo 31-29 Plumb 34-32 Ins 37-35 Recon 55-51	22 Plumb 31-29 Ins 34-32 Recon 55-50	23
24	25 Recon 51-48 Ins 31-29	26 Recon 50-47	27 Recon 49-46	28 Recon 47-44	29 Recon 47-43	30
31						

November 2021

Riser Replacement Calendar - '06 Kitchens Floors 30 - 55

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1 Recon 45-42	2 Recon 43-40 Punchlist	3 Recon 42-39 Punchlist	4 Recon 41-37 Punchlist	5 Recon 39-36 Punchlist	6
7	8 Recon 38-35 Punchlist	9 Recon 36-33 Punchlist	10 Recon 35-32 Punchlist	11 Recon 34-31 Punchlist	12 Recon 32-30 Punchlist	13
14	15 Recon 32-30 Punchlist	16 Recon 30 Punchlist	17 Punchlist	18 Punchlist	19 Punchlist	20
21	22	23	24	25 Thanksgiving Office Closed	26	27
28	29	30	Demo - demolition and preparation Plumb - riser and branchline replacements Ins - Insulation of pipes Recon - reconstruction Punchlist - miscellaneous items			