

April 2024

HVAC Riser Replacement Calendar - '01 Gst Bedroom/'03 Studios 3 to 55

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2	3	4	5	6
7	8 Town Hall Meeting 7:30PM Party Room	9	10 Insulatepections Floors 55-40	11 Insulatepections Floors 39-22	12 Insulatepections Floors 21-3	13
14	15	16	17	18	19	20
21	22 Demo 3-5 Plumbing 3-5	23 Demo 6-8 Plumbing 3-7	24 Demo 9-10 Plumbing 4-9 Fiber Scan 3-5	25 Demo 11-12 Plumbing 6-11 Fiber Scan 6-8	26 Demo 14-15 Plumbing 8-12 Fiber Scan 9-10	27
28	29 Demo 16-17 Plumbing 9-15 Insulate 3	30 Demo 18-19 Plumbing 11-17 Insulate 4-5	Demo - demolition and preparations Plumbing - demo and Insulatetallation of riser, valves and fixtures Insulate - Insulateulation and fire-stopping Fiber - Astound fiber scanning/Insulatetallation Recon - major reconstruction Punchlist - follow ups/missed items/corrections			

May 2024

HVAC Riser Replacement Calendar - '01 Gst Bedroom/'03 Studios 3 to 55

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1	2	3	4
Demo - demolition and preparation Plumbing - demo and Insulatetallation of riser, valves and fixtures Insulate - Insulateulation and fire-stopping Fiber - Astound fiber Insulatetallation Recon - major reconstruction Punchlist - follow ups/missed items/corrections			Demo 20-21 Plumbing 14-19 Insulate 6-7 Recon 3-5	Demo 22-23 Plumbing 16-21 Insulate 8-9 Recon 3-5	Demo 24-25 Plumbing 18-23 Insulate 10-11 Recon 6-8 LEAK TEST 9-18	
5	6	7	8	9	10	11
	Demo 26-27 Plumbing 19-24 Insulate 12, 14 Recon 6-8	Demo 28-29 Plumbing 21-26 Insulate 15-16 Recon 9-11	Demo 30-31 Plumbing 23-28 Insulate 17-18 Recon 9-11	Demo 32-33 Plumbing 25-30 Insulate 19-20 Recon 12-15	Demo 34-35 Plumbing 27-31 Insulate 21-22 Recon 12-15 LEAK TEST 19-27	
12	13	14	15	16	17	18
	Demo 36-37 Plumbing 28-33 Insulate 23-24 Recon 16-18	Demo 38-39 Plumbing 30-35 Fiber 21-27 Insulate 25-26 Recon 16-18	Demo 40-41 Plumbing 32-37 Insulate 27-28 Recon 19-21	Demo 42-43 Plumbing 34-39 Insulate 29-30 Recon 19-21	Demo 44-45 Plumbing 36-40 Insulate 31-32 Recon 22-24 LEAK TEST 28-36	
19	20	21	22	23	24	25
	Demo 46-47 Plumbing 37-42 Insulate 33-34 Recon 22-24	Demo 48-49 Plumbing 39-44 Insulate 35-36 Recon 25-27	Demo 50-51 Plumbing 41-46 Insulate 37-38 Recon 25-27	Demo 52-53 Plumbing 43-48 Insulate 39-40 Recon 28-30	Demo 54-55 Plumbing 45-49 Insulate 41-42 Recon 28-30 LEAK TEST 37-45	
26	27	28	29	30	31	
	Memorial Day	Plumbing 46-51 Insulate 43-44 Recon 31-33	Plumbing 48-53 Insulate 45-46 Recon 31-33	Plumbing 50-55 Insulate 47-48 Recon 34-36	Plumbing 52-55 Insulate 49-50 Recon 34-36	

June 2024

HVAC Riser Replacement Calendar - '01 Gst Bedroom/'03 Studios 3 to 55

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Demo - demolition and preparation Plumbing - demo and Insulatetallation of riser, valves and fixtures Insulate - Insulateulation and fire-stopping Fiber - Astound fiber Insulatetallation Recon - major reconstruction Punchlist - follow ups/missed items/corrections						1
2	3 Plumbing 54-55 Insulate 51-52 Recon 37-39 Fiber 55-46	4 Insulate 53-54 Recon 37-39 Fiber 45-36 LEAK TEST 46-55	5 Insulate 55 Recon 40-42 Fiber 35-26 Fiber Recon 37-34	6 Recon 40-42 Fiber 25-16 Fiber Recon 37-34	7 Recon 43-45 Fiber 15-5 Fiber Recon 33-30	8
9	10 Recon 43-45 Fiber 4-3 Fiber Recon 33-30	11 Recon 46-48 Fiber Recon 29-26	12 Recon 46-48 Fiber Recon 29-26	13 Recon 49-51 Fiber Recon 25-22	14 Recon 49-51 Fiber Recon 25-22	15
16	17 Recon 52-54 Fiber Recon 21-18	18 Recon 52-54 Fiber Recon 21-18	19 Recon 55 Fiber Recon 17-14	20 Recon 55 Fiber Recon 17-14	21 Punchlist Fiber Recon 12-9	22
23	24 Punchlist Fiber Recon 12-9	25 Punchlist Fiber Recon 8-5	26 Punchlist Fiber Recon 8-5	27 Punchlist Fiber Recon 4-3	28 Punchlist Fiber Recon 4-3	29
30	Punchlist the following week if and as needed.					