

May 2025

Riser Replacement Calendar - '01 Kitchens Floors 55 - 30

Sunday

Monday

Tuesday

Wednesday

Thursday

Friday

Saturday

Demo - demolition and preparation

Plumb - riser and branchline replacements

Ins - Insulation of pipes

Recon - reconstruction

Punchlist - miscellaneous items

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1	2	3
4	5	6	7	8	9	10
11	12	13 Low Zone 10/11 Inspections	14 Low Zone 10/11 Inspections	15	16	17
18	19	20	21	22	23	24
25 <i>Water off weekdays All units 9am-4pm → Starting Tuesday</i>	26 Memorial Day	27 Demo 55 - 52	28 Demo 51 - 48 Plumb 55 - 54	29 Demo 47 - 44 Plumb 54 - 51	30 Demo 43 - 40 Plumb 51 - 48	31 Page 1 of 2

June 2025

Riser Replacement Calendar - '01 Kitchens Floors 30 - 55

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1 <i>Water off weekdays All units 9am-4pm →</i>	2 Demo 39 - 36 Plumb 48 - 45 Ins 55 - 54	3 Demo 35 - 32 Plumb 45 - 42 Ins 53 - 51	4 Demo 31 - 30 Plumb 42 - 39 Ins 50 - 48	5 Plumb 39 - 36 Ins 47 - 45 Recon 55 - 52	6 Plumb 36 - 33 Ins 44 - 42 Recon 55 - 50	7
8 <i>Water off Monday All units 9am-4pm →</i>	9 Plumb 33 - 30 Ins 41 - 39 Recon 55 - 48	10 Ins 38 - 36 Recon 51 - 46	11 Ins 35 - 33 Recon 49 - 44	12 Ins 32 - 30 Recon 47 - 42	13 Recon 45 - 40	14
15	16 Recon 43 - 38	17 Recon 41 - 36	18 Recon 39 - 34	19 Recon 37 - 32	20 Recon 35 - 30	21
22	23 Recon 33 - 30 Punchlist	24 Recon 31 - 30 Punchlist	25 Punchlist	26 Punchlist	27 Punchlist	28
29	30 Punchlist Continuing As Needed	Demo - demolition and preparation Plumb - riser and branchline replacements Ins - Insulation of pipes Recon - reconstruction Punchlist - miscellaneous items				