

September 2025

Riser Replacement Calendar - '11 Kitchens Floors 3 - 29

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2	3	4	5	6
7 <i>Water off weekdays All units 9am-4pm → Starting Tuesday</i>	8 Demo 3 - 6	9 Demo 7 - 10 Plumb 3 - 4	10 Demo 11 - 15 Plumb 4 - 7	11 Demo 16 - 19 Plumb 7 - 10	12 Demo 20 - 23 Plumb 10 - 14 Ins 3 - 4	13
14 <i>Water off weekdays All units 9am-4pm → Starting Tuesday</i>	15 Demo 24 - 27 Plumb 14 - 17 Ins 5 - 7	16 Demo 28 - 29 Plumb 17 - 20 Ins 8 - 10	17 Plumb 20 - 23 Ins 11 - 14 Recon 3 - 6	18 Plumb 23 - 26 Ins 15 - 17 Recon 3 - 8	19 Plumb 26 - 29 Ins 18 - 20 Recon 3 - 10	20
21	22 Ins 21 - 23 Recon 7 - 12	23 Ins 24 - 26 Recon 9 - 14	24 Ins 27 - 29 Recon 11 - 17	25 Recon 14 - 19	26 Recon 16 - 21	27
28	29 Recon 18 - 23	30 Recon 20 - 25	Demo - demolition and preparation Plumb - riser and branchline replacements Ins - Insulation of pipes Recon - reconstruction Punchlist - miscellæ			

October 2025

Riser Replacement Calendar - '11 Kitchens Floors 3 - 29

Sunday

Monday

Tuesday

Wednesday

Thursday

Friday

Saturday

Demo - demolition and preparation

Plumb - riser and branchline replacements

Ins - Insulation of pipes

Recon - reconstruction

Punchlist - miscellaneous items

			Recon 22 - 27 ¹	Recon 24 - 29 ²	Recon 26 - 29 Punchlist ³		⁴
⁵	Recon 28 - 29 Punchlist ⁶	Punchlist ⁷	Punchlist ⁸	Punchlist ⁹	Punchlist ¹⁰		¹¹
¹²	Punchlist ¹³	Punchlist Continuing As Needed ¹⁴	¹⁵	¹⁶	¹⁷		¹⁸
¹⁹	²⁰	²¹	²²	²³	²⁴		²⁵
²⁶	²⁷	²⁸	²⁹	³⁰	³¹		