

June 2026

Riser Replacement Calendar - '11 Master Baths/'12 Kitchens Floors 55 to 30 (& 29 Blow Down)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	
	1 Ins 39-38 Recon 55-54-53-52 51-50	2 Ins 37-36 Recon 54-53-52-51 50-49	3 Ins 35-34 Recon 53-52-51-50 49-48	4 Ins 33-32 Recon 52-51-50-49 48-47	5 Ins 31-30 Recon 51-50-49-48 47-46	6	
7	8 Recon 50-49-48-47 46-45	9 Recon 49-48-47-46 45-44	10 Recon 48-47-46-45 44-43	11 Recon 47-46-45-44 43-42	12 Recon 46-45-44-43 42-41	13	
14	15 Recon 45-44-43-42 41-40	16 Recon 44-43-42-41 40-39	17 Recon 43-42-41-40 39-38	18 Recon 42-41-40-39 38-37	19 Recon 41-40-39-38 37-36	20	
21	22 Recon 40-39-38-37 36-35	23 Recon 39-38-37-36 35-34	24 Recon 38-37-36-35 34-33	25 Recon 37-36-35-34 33-32	26 Recon 36-35-34-33 32-31	27	
28	29 Recon 35-34-33-32 31-30	30 Recon 34-33-32-31 30	Prot - prep, floor & fixture protection Plumb - riser and branchline replacements Ins - insulation and fire-stopping Recon - major reconstruction Punchlist - miscellaneous items				

July 2026

Riser Replacement Calendar - '11 Master Baths/'12 Kitchens Floors 55 to 30 (& 29 Blow Down)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1 Recon 33-32-31-30 Punchlist	2 Recon 32-31-30 Punchlist	3 4th Of July Observed Office Closed	4
5	6 Recon 31-30 Punchlist	7 Punchlist Punchlist	8 Punchlist	9 Punchlist	10 Punchlist	11
12	13 Punchlist	14 Punchlist	15 Punchlist	16 Punchlist	17 Punchlist	18
19	20	21	22	23	24	25
26	27	28	29	30	31	