

August 2026

Riser Replacement Calendar - '08/'09 Kitchens Floors 3 to 29

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	2	3	4	5	6	7
						8
9	10	11	12	13	14	15
Water off weekdays All units 9am-4pm → Starts Wednesday	Prot 3-4	Prot 5-6 Demo 3-4	Prot 7-8 Demo 5-6 Plumb 3	Prot 9-10 Demo 7-8 Plumb 3-4-5	Prot 11-12 Demo 9-10 Plumb 5-6-7	
16	17	18	19	20	21	22
Water off weekdays All units 9am-4pm →	Prot 14-15 Demo 11-12 Plumb 7-8-9	Prot 16-17 Demo 14-15 Ins 3-4 Plumb 9-10-11	Prot 18-19 Demo 16-17 Ins 5-6 Plumb 11-12-14	Prot 20-21 Demo 18-19 Ins 7-8 Plumb 14-15-16	Prot 22-23 Demo 20-21 Ins 9-10 Plumb 16-17-18	
23	24	25	26	27	28	29
Water off weekdays All units 9am-4pm →	Prot 24-25 Demo 22-23 Ins 11-12 Plumb 18-19-20	Prot 26-27 Demo 24-25 Ins 14-15 Plumb 20-21-22	Prot 28-29 Demo 26-27 Ins 16-17 Plumb 22-23-24	Demo 28-29 Plumb 24-25-26 Ins 17-18 Recon 3-4	Plumb 26-27-28 Ins 19-20 Recon 3-4-5	
30	31	Prot - floor protection and preliminary prep Demo - demolition and preparation Plumb - riser and branchline replacements Ins - insulation and fire-stopping Recon - major reconstruction Punchlist - miscellaneous items				
Water off Monday All units 9am-4pm →	Plumb 28-29 Ins 20-21 Recon 3-4-5					

September 2026

Riser Replacement Calendar - '08/'09 Kitchens Floors 3 to 29

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1 Ins 22-23 Recon 3-4-5-6-7	2 Ins 24-25 Recon 4-5-6-7-8	3 Ins 26-27 Recon 5-6-7-8-9	4 Ins 28-29 Recon 6-7-8-9-10	5
6	7 Labor Day	8 Recon 7-8-9-10-11	9 Recon 8-9-10-11-12	10 Recon 9-10-11-12-14	11 Recon 10-11-12-14-15	12
13	14 Recon 11-12-14-15-16	15 Recon 12-14-15-16-17	16 Recon 14-15-16-17-18	17 Recon 15-16-17-18-19	18 Recon 16-17-18-19-20	19
20	21 Recon 17-18-19-20-21	22 Recon 18-19-20-21-22	23 Recon 19-20-21-22-23	24 Recon 20-21-22-23-24	25 Recon 21-22-23-24-25	26
27	28 Recon 22-23-24-25-26	29 Recon 23-24-25-26-27	30 Recon 24-25-26-27-28	Prot - floor protection and preliminary prep Demo - demolition and preparation Plumb - riser and branchline replacements Ins - insulation and fire-stopping Recon - major reconstruction Punchlist - miscellaneous items		

October 2026

Riser Replacement Calendar - '08/'09 Kitchens Floors 3 to 29

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Prot - floor protection and prelim prep Plumb - riser and branchline repls, Ins - insulation and fire-stopping Recon - major reconstruction Punchlist - miscellaneous items		Demo - demolition and preparation		1 Recon 25-26-27-28-29	2 Recon 26-27-28-29	3
4	5 Recon 27-28-29 Punchlist	6 Recon 28-29 Punchlist	7 Recon 29 Punchlist	8 Punchlist	9 Punchlist	10
13	14 Punchlist	15 Punchlist	16 Punchlist	17 Punchlist	18 Punchlist	19
20	21	22	23	24	25	26
27	28	29	30			